ACCELERATORS & EXPERIMENTAL FACILITIES STATUS SUMMARY OF WEEK 12- 2023

Technical infrastructure - report received

Linac 4 – report received

PS Booster - report received

ISOLDE – report recevied

PS – report received

PS – East Area

PS – nTOF – report received

AD – ELENA – report received

SPS – report received

SPS – North Area

SPS – AWAKE – report received

SPS – HiRadMat

Linac 3

LEIR

LHC – report received

CLEAR

Linac 4							
Machine Coor	dinator last	week	Jean-Baptis	te Lallement			
Machine Coor	dinator this	week	Piotr Skowri	onski			
Statistics							
Availability	99.9%						
Facility Status							
Summary	Pretty good. Source fine tuning and RF tests took place during the scheduled stop on Tuesday morning. Issues last week : Just a LEBT corrector magnet converter trip on Friday (5 min, just to write something)						
Issues							
Plans	Produce H ⁻	at 160 I	MeV for the	PSB.			
Intervention Request							
No	Duration	1 hour		Preferred date/time	-		
Reason	1 hour request for SY-RF tests. No access needed. (R. Wegner).						
Impact	No beam						

PS Booster								
Machine Coordinator last week Federico Roncarolo								
Machine Coordinator this week Jean-Francois Comblin								
Beam Scheduled								
ISOLDE	Yes		PS	Yes				
Beam Availability by Destination (AFT)								
ISOLDE	-%		PS	-%				
	•	Facilit	y Status					
Summary	 Operational as per schedule. All necessary beams have been prepared and are ready/given to users. Last week was dedicated to: finishing HRS preparation and taking reference measurements preparing ToF 4 rings user:for extraction optimization at high intensity and ensuring redundancy in case of single ring(s) failure/unavailability) preparing all users for the EAST area conducting special irradiation tests (overnight) of ISOLDE dumps GPS: 8 hours from Monday to Tuesday HRS: 8 hours from Thursday to Friday 							
Issues	 BCT WDs (BT root cause be Electrical glitc Quads, RF). Pending, non- KSW downt week MRP 	 BCT WDs (BTY à Ring and Ring à BI line) sporadic interlocks: mitigated, root cause being investigated (2 events, ~40 minutes in total). Electrical glitch on Sunday afternoon (1 hour and 7 minutes to recover - Quads, RF). Pending, non-blocking from previous weeks: KSW transactional errors causing WD interlocks (<10 minutes downtime this week) → An update of the timing is expected for next week to address this issue. MRP and BTM Pick-ups: noise and calibration. 						
Plans	 Deliver beams to downstream facilities as needed, with emphasis on those that impact physics. 							
		Interventi	on Request					
No	Duration -		Preferred date/time	-				
Reason	-							
Impact	-							

	At HIE ISOLDE the cooldown of the Cryo Modules has started. D. Valuch has								
	started SRF re	started SRF reconditioning tests at warm. The cryo team (T. Dupont) has							
	verified the cor	a serious failure of	the dear box brinding	the plant down)					
	year there was	year there was a serious failure of the gear box billiging the plant down).							
	All this advance	All this advancement would not have been possible without the flexibility and							
	hard work by o	ur colleagues at PS	B, from the Robot tear	n, in STI and RP as					
	well as the Cry	o and RF colleague	es on the REX and HIE	side. Many thanks!					
Issues									
Plans									
		Intervention	Request						
No	Duration	-	Preferred date/time	-					
Reason	-								
Impact	-								

PS								
Machine Coor	dinator last	week Al	exander Lashe	en				
Machine Coor	dinator this	week						
			Beam Scheo	duled				
Fast Area	No	nTOF	No	AD	No	SPS	Yes	
Lust Area	110	Boam Av	ailability by D	estination		0/0	100	
	0/				0/	EA T11	0/	
EA TO	/0	LAIS	/0	CDC	/0	LATT	/0	
nior	%	AD		383	%			
	Cood contin	untion of	Facility Sta	itus	a in the DS o	loopito tw	a half dava	
Summary	 Facility Status Good continuation of the beam commissioning in the PS, despite two half days of beam stop for accesses and TOF/AD DSO tests. The beam was prepared and delivered to the SPS in view of the scrubbing run next week. AFT is 96.8% as it stands. The KFA71-79 modules were synchronized, module 10 seems still delayed by 500ns and will be checked and is taken out of operational beam meanwhile. Turn by turn measurements with SEM grids performed on Thursday morning in shadow of the TOF/AD DSO tests. Impact of improved matching on emittance is being checked. Setting up of RF hardware required for high intensity LHC beams ongoing (coupled bunch feedback, multi harmonic feedback). Work ongoing on the PS BGI. LHC type beams: Delivered up to 4x72b to the SPS (1.4e11 ppb). The 8b4e beam was prepared (56b) and will require further polishing. The 2 basic period cycle (12b-48b) is being prepared (beam presently extracted on spec, further checks needed) The LHCPROBE was set up. SFTPRO MTE beam delivered to the SPS to 1500e10 ppb and barrier bucket, fine tuning ongoing both in transverse and longitudinal planes. EAST Beam delivered in acceptable condition to the T9 and N targets. Fine adjustments will be continued. 							
Issues	 200MHz NIM pov High fre thourou bunch re 	 Beam delivered in acceptable condition to the T9 and N targets. Fine adjustments will be continued. AD and TOF to be continued in the next weeks (TOF already close to spec, fine tuning required). 200MHz cavities not working on Monday afternoon, traced down to a broken NIM power supply blocking the distribution of the 10MHz clock (exchanged) High frequency cavities C80-89 and C40-77 power amplifier repair and thourough investigations (beam still delivered to the SPS in old nominal bunch rotation scheme). Detailed outline: The C80-89 cavity amplifier was repaired during the beam stop on Tuesday morning in shadow of the SPS. The C40-77 also required an exchange of the amplifier issue). After replacement of the C40-77 amplifier, signal returns from the power converter to the PLC were still found unsatisfactory (risk of interlock not triggering). Thorough investigations on the power converter and PLC were conducted from Tuesday to Thursday afternoon as it was suspected to be the cause of the issues from W11. Another intervention in the ring on Thursday afternoon was needed where a start of the cause of the issues from W11. Another intervention in the ring on Thursday afternoon was needed where a start of the cause of the issues from W11. Another intervention in the ring on Thursday afternoon was needed where a start of the cause of the issues from W11. Another intervention in the ring on Thursday afternoon was needed where a start of the cause of the issues from W11. Another intervention in the ring on Thursday afternoon was needed where a start of the cause of the issues from W11. Another intervention in the ring on Thursday afternoon was needed where a start of the cause of the issues from W11. Another intervention in the ring on Thursday afternoon was needed where a start of the cause of the issues from W11. 						

	 RF expert fixing all the issues. The beam could be delivered to the SPS meanwhile with 1x40 MHz cavity. No further issue is expected. BHZ377-378 had several trips on Friday and was fixed by the expert. 						
Plans	-	-					
	Intervention Request						
No	Duration	-	Preferred date/time	-			
Reason	-						
Impact	-						

AD - ELENA								
Machine Supe	ervisor last week	Laurette	Ponce					
Machine Supe	ervisor this week							
Beam Scheduled								
AD	No		ELENA		No			
Availability (AFT)								
AD	-%		ELENA		-%			
Facility Status								
Summary	 The week was of quadrupole dis DSO tests of AE ELENA: Refill of the gas 	dedicated connectic) target a z carthrid	I to the pre on and extr nd AD ring ge thanks t	eparatic raction perform	n of t ned a HSL	he QFC54 nd validated. material.		
Issues	QFC54 water leak – magnet being taken out, repaired and to be reinstalled.							
Plans	 Extraction of the magnet and re-closure of the ring Start of HW commissioning tests in AD target 							
		Interventi	ion Reques	st				
Yes	Duration -		Preferi	red date	/time	-		
Reason	Extraction of QFC5	4						
Impact	Delay of restart							

PS nTOF								
Facility Coord	inator last weel	Michael Bad	cak					
Facility Coord	inator this weel	ſ						
		Beam R	equested					
EAR 1	No		EAR 2	No				
Facility Status								
Summary	 DSO tests i Cable re-ar EM compat 	 DSO tests in n_TOF (including TT2A) are completed (23/3/2023). Cable re-arrangement in EAR1 and EAR2 towards improved EM compatibility finalized. 						
Issues	-							
Plans	 Ramp up of n_TOF target cooling/moderation circuits (STI) EAR1: det./antennas - investigation of "ringing" problem (=5/2.5 MHz signal oscillation just after the gamma flash) EAR1 neutron escape line: finalize modifications and vacuum tests NEAR: setup of infrastructure for diamond detector flux measurement (xy-table, additional shielding) Einalize fine tuning of EEC + new DAQ for NEAR (EAR3) 							
		Foreseen	Beam Stop					
Yes	Duration -		Date/Time	-				

SPS								
Machine C	oordinator las	st week	Verena Kair)				
Machine C	oordinator thi	s week						
		I	Beam S	cheduled				
LHC	Yes/No /	NA	Yes/No	AWAKE	Yes/No	HiRadMat	Yes/No	
		Beam A	Availability I	by Destinati	on (AFT)		1	
LHC	%	NA	%	AWAKE	%	HiRadMat	%	
			Facilit	v Status	1			
Summary	 successful beam based alignment: 4 quads in H and 5 quads in V. RMS measured afterwards for LHC and SFTPRO as predicted. Excellent tools and ALPS system. aperture scan: vertical and horizontal. All similar to end of 2022. fast extractions: set up LHC, AWAKE, HiRadMat with single bunch extracted to TEDs. LHCPILOT to TI 2 and TI 8 TEDs with LHC mastership, LHC frequency for re-phasing, BQM and extraction bump interlocking enabled. Extraction setting-up info: LSS4 bump had to be slightly reduced to maximise aperture (not understood). LHC cycles prepared in terms of tunes and chroma for single bunch and orbit through cycle: LHCPILOT, LHCINDIV cycle with single injection and MD5 for multi-bunch (Laslett tune changes working). beam instrumentation checked: TT10 ALPS electronics qualified (several issues encountered and patched: e.g. with intensity spikes of MTE BB beam; one dead horizontal BPM in TT10 fixed, polarity inversion of last vertical BPM fixed), wire scanners set up (synchronised for slot 1 corresponding to bucket 1), several ring BPMs fixed as well after kick response measurements from last weekend. damper set up for SFTPRO and LHC cycles. 800 MHz commissioned on Thursday to be ready for scrubbing. scrubbing: started to take 12 bunches on Wednesday. Scrubbing for real commenced Friday evening. MKP4 outgassing is driving progress. Temperatures on MKP4 are stable! 4x72 bunches Sunday evening (250 ns batch spacing, 1.4e+11 ppb, emittances 1.6 um at injection - 1.9 um at end of FB) other studies: successful ML algorithm test for tune denoising through cycle (1-2 measurements/clicks to correct entire cycle), successful test of Laslett-like incorporation of tune changes with intensity on fixed target (1 measurement/clicks to correct entire cycle), successful test of Laslett-like incorporation of tune changes with intensity on fixed target (1 measurement/click to follow intensity change through ent							
Issues		tionungh	a a m h a fara	Madaaaday				
Plans	 LHC injection: no beam before Wednesday find slot for pLHC module on SFT test for dampers (Gerd) test trajectory interlock (could not be done this week due to many issues with TT10 BPMs) set up slow extraction to TED scrubbing towards LIU intensities MKE6 waveform scan Slot for 800 C2 measurement after update of amplitude and phase (C1 done) 							
			Interventi	on Request				
Yes	Duration	½ day	,	Preferred o	late/time	Before mid-	May	
Reason	Inform survey	team for	r BA1 tunnel	access if op	portunity			
Impact	No beam							

SPS AWAKE								
Facility Coord	inator last w	leek Giovai	Giovanni Zevi Della Porta					
Facility Coordinator this week								
Facility Status								
Summary	 Electron beam commissioning and installation of new BTV Electron beam commissioning: Measured response curve and hysteresis of new corrector at the end of the beamline (using current instead of K, since logical.K is not yet available) Tested orthogonal steering with new corrector. Also tested effect of cycling magnets before every correction to improve reproducibility. Promising, but we will need more statistics to estimate residual steering error BTV screens Installed new BTV screen close to plasma exit, aligned digital camera using He:Ne laser on proton trajectory Replaced 2nd YAG screen on BTV.412354 with an OTR so that this BTV can be used for proton trajectory alignment. 							
Issues	 BTV.412442 Unexplained interlock for ~30 minutes on Thursday. Added all relevant signal to Timber in order to monitor this in the future Patrol lost (Tuesday): emergency handle was moved by mistake while transporting material. While re-patrolling, operators installed red seals on all emergency handles to reduce the chances of this happening again. 							
Plans	Transport D alignment	ischarge Plas	ma Sou	Irce to TAG41 and be	eginning installation and			
		Fore	eseen b	eam stop				
Yes	Duration	-	c	date/time	-			

LHC									
Machine Coor	dinator last we	k Jorg Wennn	inger						
Machine Coordinator this week									
Statistics									
Availability	-%		Stable Beam Ratio	-%					
	Facility Status								
Summary	During standard checkout tests a hardware problem appeared on the new B1H crystal collimator TCPCH.A4L7.B1: connection lost between crystal and mechanical stage. The tank was vented and removed from the tunnel on Wednesday, replacement chambers were put in place. Inspection in the laboratory revealed a problem with the linear motion stage. Friday morning it was decided not to re-install the tank immediately but to wait for TS1 despite the higher radiation levels in LSS7. Vacuum bake-out and pump down started on Friday. The powering tests - close to 11'000 - were completed on Thursday. Only one dipole training quench was recorded on RB.23 which quenched 13A below the target. On Friday afternoon, pilot bunches were sent to the TI2 and TI8 downstream TEDs. The lines were steered and the synchronization between the beam and the injection kicker pulses was checked to be correct. Over the weekend the nominal 2023 and the vdm cycle were played with most HW systems (PCs, RF, ADT, BIS, LBDS). The LBDS, injection and FMCM MP tests were completed. Outstading issue for beam operation: the orbit and tune								
Issues	B1H crystal col put in place – R	einstallation of c	A4L7.B1 removed and crystal collimator during	replacement chambers g TS1.					
Plans	 Completion of vacuum pump down Monday/Tuesday. Last checkout tests on Tuesday (if required). First beam in the LHC on Tuesday or Wednesday morning. 								
		Interventi	on Request						
Yes	Duration	-	Preferred date/time	various					

Linac 3						
Machine Supe	ervisor last week					
Machine Supe	ervisor this week					
		Stat	tistics			
Availability						
	Facility Status					
lon species						
Summary						
Issues						
Plans						
Intervention Request						
Yes / No	Duration		Preferred date/time			
Reason						
Impact						

Technical Infrastructure (TI)						
Facility Coord	ek Jesper I	Jesper Nielsen				
Facility Coord	inator this we	eek				
Statistics						
Alarms	~ 14'000					
Phone calls	707	Incoming	432	0	Outgoing	275
ODMs	93					
Facility Status						
Summary	Busy week.					
Issues	 Busy week. Mon. 20.03: Local powercut of buildings EHN1, BG810, BG83 during a maintenance of the electrical switchboard EAD6/B81. The breaker did not work properly when operated after the intervention, which caused the power cut. This breaker is part of the NACONS project, and was operated several times successfully after the cut. Wed. 22.03: Electrical breaker EZD101*85 had a fuse fault, TI informed the PS operator who was already in contact with RF piquet who went on site to change the fuse. CRYO trip in CMS caused a "gas" alarm in CMS DSS system, that interlocked the ventilation systems via the gas detection and tripped the magnet of CMS. A relatively complicated event to follow due to the complexity of the interlocks between the systems. Thu. 23.03: Fire alarm in TCC2, Fire Brigade asks TI to stop the ventilations of TCC2 during the intervention. Fri. 24.03: A 18kV breaker in BE91 has a technical problem that would block it from opening when powered. An intervention is required rapidly to repair it. Normally it should be possible to do the intervention in less than 40 minutes, which should be sufficient for maintaining a reasonable pressure of the compressed air. Building 774 and the heating plant will be cut during the intervention. Intervention is planned for Tuesday 28 March at 7h20 - 8h00. The intervention is agreed with OP-TI, EN-CV, SMB, SPS, TE-CRG, le TSO du 774 Sun. 26.03: 14.23 power glitch due a thunderstorm nearby. Loss of QPS LHC, cavity loss SPS,PS,POPSB. Some electrical heatings on ventilations down RTE confirm a glitch on 400kV line GENISSIAT-VOUGLANS. 					
Intervention Request						
No	Duration		Preferre	ed date/tin	ne -	
Reason	-					
Impact	-					